

Kihei High School V0.0 Baseline Schedule						Date Printed: 15-Oct-20																							
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Kihei High School Baseline Schedule V0.0		388d	12-Oct-20	13-May-22	0d																								
Milestones and Summary		388d	12-Oct-20	13-May-22	0d																								
A1000	Notice To Proceed Issued	0d	12-Oct-20*		0d	◆ Notice To Proceed Issued																							
A1020	Total Duration of Construction (CD)	579d	12-Oct-20	13-May-22	0d	Total Duration of Construction																							
A1040	Total Duration of Construction (WD)	388d	12-Oct-20	13-May-22	0d	Total Duration of Construction																							
A1110	Obtain & Issue State DOT ROW Permit	40d	12-Oct-20	09-Dec-20	123d	Obtain & Issue State DOT ROW Permit																							
A1950	Grading & Building Permit Received	0d		12-Oct-20	50d	◆ Grading & Building Permit Received																							
A1030	Substantial Completion (May 13, 2022)	0d		13-May-22*	0d	◆ Substantial Completion (May 13, 2022)																							
Project Management		200d	12-Oct-20	05-Aug-21	98d																								
Submittals and Material Procurement		200d	12-Oct-20	05-Aug-21	98d																								
Submittals & Procurement of Critical Items		200d	12-Oct-20	05-Aug-21	98d																								
Major Subcontract Execution		22d	12-Oct-20	10-Nov-20	49d																								
A4655	Start Major Contract Execution	0d	12-Oct-20		13d	◆ Start Major Contract Execution																							
A4665	Contract Execution - Probe and Grout	2d	12-Oct-20	13-Oct-20	13d	Contract Execution - Probe and Grout																							
A4700	Contract Execution - Mechanical	5d	12-Oct-20	16-Oct-20	54d	Contract Execution - Mechanical																							
A4710	Contract Execution - Electrical	5d	12-Oct-20	16-Oct-20	15d	Contract Execution - Electrical																							
A5650	Contract Execution - Waterproofing	5d	12-Oct-20	16-Oct-20	20d	Contract Execution - Waterproofing																							
A5800	Contract Execution - Glass	5d	12-Oct-20	16-Oct-20	17d	Contract Execution - Glass																							
A5930	Contract Execution - Site Work	2d	12-Oct-20	13-Oct-20	69d	Contract Execution - Site Work																							
A4680	CRX Execution - Elev, Concrete, Steel	10d	14-Oct-20	27-Oct-20	9d	CRX Execution - Elev, Concrete, Steel																							
A4660	Contract Execution - Elevator	10d	28-Oct-20	10-Nov-20	33d	Contract Execution - Elevator																							
A4670	Contract Execution - Steel	10d	28-Oct-20	10-Nov-20	9d	Contract Execution - Steel																							
Probe and Grout		25d	14-Oct-20	18-Nov-20	13d																								
A5790	Complete Probe and Grout Shop Drawings	10d	14-Oct-20	27-Oct-20	13d	Complete Probe and Grout Shop Drawings																							
A5760	Submittal Review Process - Probe and Grout	15d	28-Oct-20	18-Nov-20	13d	Submittal Review Process - Probe and Grout																							
U/G Electrical, Handholes & Pullboxes		40d	14-Oct-20	11-Dec-20	116d																								
A5830	Develop U/G Electrical Shop Drawings	5d	14-Oct-20	20-Oct-20	116d	Develop U/G Electrical Shop Drawings																							
A5820	Submittal Review Process - Handholes and Pullboxes	15d	21-Oct-20	10-Nov-20	116d	Submittal Review Process - Handholes and Pullboxes																							
A5810	Procurement, Shipment and First Delivery - Handholes and P	20d	12-Nov-20	11-Dec-20	116d	Procurement, Shipment and First Delivery - Handholes and Pullboxes																							
Traffic Control		95d	12-Oct-20	04-Mar-21	118d																								
A6160	Develop Traffic Feature & Control Shop Drawings	30d	12-Oct-20	23-Nov-20	118d	Develop Traffic Feature & Control Shop Drawings																							
A6150	Submittal Review Process - Traffic Feature & Control	15d	24-Nov-20	16-Dec-20	118d	Submittal Review Process - Traffic Feature & Control																							
A6140	Procurement, Shipment and First Delivery - Traffic Feature &	50d	17-Dec-20	04-Mar-21	118d	Procurement, Shipment and First Delivery - Traffic Feature & Control																							
Irrigation Well		115d	14-Oct-20	07-Apr-21	69d																								
A5920	Develop Irrigation Well Shop Drawings	20d	14-Oct-20	10-Nov-20	69d	Develop Irrigation Well Shop Drawings																							
A5910	Submittal Review Process - Irrigation Well	15d	12-Nov-20	04-Dec-20	69d	Submittal Review Process - Irrigation Well																							
A5900	Procurement, Shipment and First Delivery - Irrigation Well	80d	07-Dec-20	07-Apr-21	69d	Procurement, Shipment and First Delivery - Irrigation Well																							
Exterior Envelope		170d	19-Oct-20	30-Jun-21	17d																								
A2480	Develop Glass Shop Drawings & Approve	30d	19-Oct-20	02-Dec-20	17d	Develop Glass Shop Drawings & Approve																							
A2510	Finalize and Approve Glass Shop Drawings	20d	03-Dec-20	05-Jan-21	67d	Finalize and Approve Glass Shop Drawings																							
A2790	Procure Glass & Materials for Windows	70d	03-Dec-20	18-Mar-21	17d	Procure Glass & Materials for Windows																							
A2500	Fabricate Windows	70d	19-Mar-21	30-Jun-21	17d	Fabricate Windows																							
A2520	First Shipment & Delivery of Windows	15d	18-May-21	08-Jun-21	17d	First Shipment & Delivery of Windows																							
Elevators		125d	12-Nov-20	19-May-21	111d																								
A4720	Develop Elevator System Shop Drawings	40d	12-Nov-20	14-Jan-21	33d	Develop Elevator System Shop Drawings																							
A1350	Submittal Review Process - Elevators	15d	15-Jan-21	05-Feb-21	111d	Submittal Review Process - Elevators																							

Remaining Level of Effort

Actual Work

Critical Remaining Wo...

Actual Level of Effort

Remaining Work

◆ Milestone

Page 1 of 22

NORDIC

CONSTRUCTION

PCL

Kihei High School V0.0 Baseline Schedule											Date Printed: 15-Oct-20																		
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
A1340	Fabrication - Elevators	60d	08-Feb-21	05-May-21	111d																								
A1330	Shipment and First Delivery - Elevators	10d	06-May-21	19-May-21	111d																								
Waterproofing		60d	19-Oct-20	20-Jan-21	20d																								
A5640	Develop Waterproofing Shop Drawings	20d	19-Oct-20	16-Nov-20	20d																								
A5620	Submittal Review Process - Waterproofing	15d	17-Nov-20	09-Dec-20	20d																								
A5610	Procurement, Shipment and First Delivery - Waterproofing	25d	10-Dec-20	20-Jan-21	20d																								
Structural Steel		160d	12-Nov-20	12-Jul-21	33d																								
SS Framing and Decking		120d	12-Nov-20	12-May-21	9d																								
A6250	Develop SS Framing and Decking Shop Drawings	40d	12-Nov-20	14-Jan-21	9d																								
A6240	Submittal Review Process - SS Framing and Decking	15d	15-Jan-21	05-Feb-21	9d																								
A6230	Fabrication - SS Framing and Decking	60d	08-Feb-21	05-May-21	9d																								
A6220	Shipment and First Delivery - SS Framing and Decking	5d	06-May-21	12-May-21	9d																								
SS Elevator Spreader Beams		120d	15-Jan-21	12-Jul-21	33d																								
A5560	Develop Elevator Spreader Beams Shop Drawings	40d	15-Jan-21	15-Mar-21	33d																								
A5550	Submittal Review Process - Elevator Spreader Beams	15d	16-Mar-21	07-Apr-21	33d																								
A5540	Fabrication - Elevator Spreader Beams	60d	08-Apr-21	02-Jul-21	33d																								
A5530	Shipment and First Delivery - Elevator Spreader Beams	5d	06-Jul-21	12-Jul-21	33d																								
Major Electrical		175d	19-Oct-20	08-Jul-21	54d																								
Site Electrical		45d	19-Oct-20	23-Dec-20	15d																								
B5520	Develop Site Electrical Shops	10d	19-Oct-20	30-Oct-20	15d																								
B5510	Submittal Review Process - Site Electrical	15d	02-Nov-20	23-Nov-20	15d																								
B5490	Fabrication - Site Electrical	10d	24-Nov-20	09-Dec-20	15d																								
B5500	Shipment and First Delivery - Site Electrical	10d	10-Dec-20	23-Dec-20	15d																								
Light Fixtures		175d	19-Oct-20	08-Jul-21	54d																								
A5440	Develop Light Fixture Shops	60d	19-Oct-20	20-Jan-21	54d																								
A5430	Submittal Review Process - Light Fixtures	15d	21-Jan-21	10-Feb-21	54d																								
A5410	Fabrication - Light Fixtures	80d	11-Feb-21	08-Jun-21	54d																								
A5420	Shipment and First Delivery - Light Fixtures	20d	09-Jun-21	08-Jul-21	54d																								
Switchgear		135d	19-Oct-20	10-May-21	78d																								
A5480	Develop Switchgear Shops	20d	19-Oct-20	16-Nov-20	78d																								
A5470	Submittal Review Process - Switchgear	15d	17-Nov-20	09-Dec-20	78d																								
A5450	Fabrication - Switchgear	80d	10-Dec-20	12-Apr-21	78d																								
A5460	Shipment and First Delivery - Switchgear	20d	13-Apr-21	10-May-21	78d																								
MECO Transformers		135d	19-Oct-20	10-May-21	78d																								
A5520	Develop Transformers Shops	20d	19-Oct-20	16-Nov-20	78d																								
A5510	Submittal Review Process - Transformers	15d	17-Nov-20	09-Dec-20	78d																								
A5490	Fabrication - Transformers	80d	10-Dec-20	12-Apr-21	78d																								
A5500	Shipment and First Delivery - Transformers	20d	13-Apr-21	10-May-21	78d																								
Major Mechanical		175d	19-Oct-20	08-Jul-21	54d																								
ACCUs		175d	19-Oct-20	08-Jul-21	54d																								
A4730	Develop ACCUs Shop Drawings	60d	19-Oct-20	20-Jan-21	54d																								
A4630	Submittal Review Process - ACCUs	15d	21-Jan-21	10-Feb-21	54d																								
A1300	Fabrication - ACCUs	80d	11-Feb-21	08-Jun-21	54d																								
A1360	Shipment and First Delivery - ACCUs	20d	09-Jun-21	08-Jul-21	54d																								
Exhaust Fans		175d	19-Oct-20	08-Jul-21	54d																								
A5400	Develop Exhaust Fans Shop Drawings	60d	19-Oct-20	20-Jan-21	54d																								
A5380	Submittal Review Process - Exhaust Fans	15d	21-Jan-21	10-Feb-21	54d																								

Remaining Level of Effort

Actual Work

Critical Remaining Wo...

Actual Level of Effort

Remaining Work

◆

◆ Milestone

Page 2 of 22

NORDIC

PCL

CONSTRUCTION

 Remaining Level of Effort
 Actual Work
 Critical Remaining Work

 Actual Level of Effort
  Remaining Work
  Milestone

Kihei High School V0.0 Baseline Schedule						Date Printed: 15-Oct-20																											
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022															
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
Off-Site Traffic Feature & Controls		180d	17-Dec-20	13-Sep-21	118d																												
A6030	Modify existing traffic controls	10d	17-Dec-20	05-Jan-21	118d																												
A6040	Off-site Utilities & Connections	40d	06-Jan-21	04-Mar-21	118d																												
A6050	Main Electrical Entry	40d	05-Mar-21	03-May-21	118d																												
A6070	Energize Permanent Power - Off-Site	40d	04-May-21	30-Jun-21	118d																												
A6060	Off-Site Sitework & Traffic Control System	40d	01-Jul-21	27-Aug-21	118d																												
A6080	Off-Site & Main EntryArea Punchlist & Repair	10d	30-Aug-21	13-Sep-21	118d																												
Summary Structure		217d	24-Dec-20	10-Nov-21	61d																												
A3810	Structure Duration - Building D	187d	24-Dec-20	29-Sep-21	19d																												
A3750	Structure Duration - Building C	142d	04-Feb-21	31-Aug-21	54d																												
A3770	Structure Duration - Building H	116d	19-Mar-21	07-Sep-21	50d																												
A3790	Structure Duration - Building B	152d	06-Apr-21	10-Nov-21	9d																												
A3800	Structure Duration - Building A	117d	27-Apr-21	13-Oct-21	81d																												
Foundations and Structure		242d	24-Dec-20	20-Dec-21	36d																												
Building C		167d	04-Feb-21	06-Oct-21	41d																												
C-1200	Backfill, Compact Building Subgrade & Layout Foundations	2d	04-Feb-21	05-Feb-21	0d																												
Foundations to SOG		77d	08-Feb-21	28-May-21	92d																												
Elevator Pit		21d	08-Feb-21	09-Mar-21	5d																												
C-1220	Excavate Elevator Pit & Pour Mud Slab - C	3d	08-Feb-21	10-Feb-21	0d																												
C-1230	Waterproof, FRP Elevator Pit - C	5d	11-Feb-21	18-Feb-21	5d																												
C-1240	FRP Elevator Pit Walls - C	5d	19-Feb-21	25-Feb-21	5d																												
C-1250	Cure & Prep Concrete Walls - C	5d	26-Feb-21	04-Mar-21	5d																												
C-1260	Waterproof Elevator Pit Walls - C	2d	05-Mar-21	08-Mar-21	5d																												
C-1270	Backfill Elevator Pit - C	1d	09-Mar-21	09-Mar-21	5d																												
Area 1A		74d	11-Feb-21	28-May-21	92d																												
C-1000	Excavate Foundations - C Area 1A	2d	11-Feb-21	12-Feb-21	0d																												
C-1010	FRP Wall Footings - C Area 1A	5d	16-Feb-21	22-Feb-21	0d																												
C-1020	CMU Starter Walls - C Area 1A	5d	23-Feb-21	01-Mar-21	0d																												
C-1040	Backfill & Compact Slab on Grade - C Area 1A	5d	02-Mar-21	08-Mar-21	0d																												
C-1030	Install Below Slab Utilities - C Area 1A	5d	03-Mar-21	09-Mar-21	0d																												
C-1050	VB & FRP Slab on Grade - C Area 1A	10d	10-Mar-21	23-Mar-21	0d																												
Retaining Wal		62d	02-Mar-21	28-May-21	92d																												
C-1055	Set and Grout CMU Retaining Wall - C Area 1A	7d	02-Mar-21	10-Mar-21	142d																												
C-1065	Waterproof & Backfill Retaining Wall - C Area 1A (After L2 Shr	5d	24-May-21	28-May-21	92d																												
Area 1B		31d	16-Feb-21	31-Mar-21	0d																												
C-1060	Excavate Foundations - C Area 1B	2d	16-Feb-21	17-Feb-21	3d																												
C-1070	FRP Wall Footings - C Area 1B	5d	23-Feb-21	01-Mar-21	0d																												
C-1080	CMU Starter Walls - C Area 1B	5d	02-Mar-21	08-Mar-21	0d																												
C-1100	Backfill & Compact Slab on Grade - C Area 1B	5d	09-Mar-21	15-Mar-21	0d																												
C-1090	Install Below Slab Utilities - C Area 1B	5d	10-Mar-21	16-Mar-21	0d																												
C-1110	VB & FRP Slab on Grade - C Area 1B	10d	17-Mar-21	31-Mar-21	0d																												
Plaza Breezeway		7d	10-Mar-21	18-Mar-21	29d																												
C-1120	Excavate Foundations - Breezeway	2d	10-Mar-21	11-Mar-21	29d																												
C-1130	FRP Footings - Breezeway	5d	12-Mar-21	18-Mar-21	29d																												
Level 1		30d	10-Mar-21	22-Apr-21	13d																												
Area 1A		25d	10-Mar-21	15-Apr-21	0d																												

Remaining Level of Effort

Actual Work

Critical Remaining Wo...

Actual Level of Effort

Remaining Work

Milestone

Page 4 of 22

NORDIC

CONSTRUCTION

PCL

 Remaining Level of Effort
  Actual Work
  Critical Remaining Work

 Actual Level of Effort
 Remaining Work
 Milestone

Remaining Level of Effort
 Actual Work
 Critical Remaining Wo...

Actual Level of Effort
 Remaining Work
 Milestone

 Remaining Level of Effort
 Actual Work
 Critical Remaining Work

 Actual Level of Effort
  Remaining Work
  Milestone

Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Building A	H-1200	Backfill, Compact Building Subgrade & Layout Foundations	2d	19-Mar-21	22-Mar-21	6d																							
	Area H1		24d	23-Mar-21	27-Apr-21	6d																							
	H-1000	Excavate Foundations - H Area 1A	2d	23-Mar-21	24-Mar-21	6d																							
	H-1010	FRP Wall Footings - H Area 1	5d	25-Mar-21	01-Apr-21	6d																							
	H-1020	CMU Starter Walls - H Area 1	5d	05-Apr-21	09-Apr-21	6d																							
	H-1040	Backfill & Compact Slab on Grade - H Area 1	2d	12-Apr-21	13-Apr-21	6d																							
	H-1030	Install Below Slab Utilities - H Area 1	5d	14-Apr-21	20-Apr-21	6d																							
	H-1050	FRP Slab on Grade - H Area 1	5d	21-Apr-21	27-Apr-21	6d																							
	Area H2		29d	25-Mar-21	06-May-21	14d																							
	H-2450	Excavate Foundations - H Area 2	2d	25-Mar-21	29-Mar-21	14d																							
	H-2560	Excavate & Place HSS at Mechanical Enclosure	5d	30-Mar-21	06-Apr-21	14d																							
	H-2460	FRP Wall Footings - H Area 2	5d	07-Apr-21	13-Apr-21	14d																							
	H-2500	CMU Starter Walls - H Area 2	5d	14-Apr-21	20-Apr-21	14d																							
	H-2480	Backfill & Compact Slab on Grade - H Area 2	2d	21-Apr-21	22-Apr-21	14d																							
	H-2470	Install Below Slab Utilities - H Area 2	5d	23-Apr-21	29-Apr-21	14d																							
	H-2490	FRP Slab on Grade - H Area 2	5d	30-Apr-21	06-May-21	14d																							
	Level 1		55d	28-Apr-21	16-Jul-21	36d																							
	H-1100	Place, RI, Grout & Brace CMU Walls - H Area 1	15d	28-Apr-21	18-May-21	6d																							
	H-2510	Place, RI, Grout & Brace CMU Walls - H Area 2	15d	12-May-21	02-Jun-21	11d																							
	H-1110	FRP Concrete Curbs & Column Blockouts - H Area 1	10d	18-Jun-21	01-Jul-21	36d																							
	H-2520	FRP Concrete Curbs, Equipment Pads & Column Blockouts -	10d	02-Jul-21	16-Jul-21	36d																							
	Roof		75d	19-May-21	07-Sep-21	50d																							
	H-2400	Shore, FRP Concrete Beams - H Roof Area 1	10d	19-May-21	02-Jun-21	6d																							
	H-2405	Structural Steel Framing & Decking - H Roof Area 1	10d	03-Jun-21	17-Jun-21	6d																							
	H-2530	Shore, FRP Concrete Beams - H Roof Area 2	5d	03-Jun-21	09-Jun-21	11d																							
	H-2430	Install Insulation and Roofing - H Roof Area 1	15d	18-Jun-21	09-Jul-21	41d																							
	H-2540	Structural Steel Framing & Decking - H Roof Area 2 & Breeze	10d	18-Jun-21	01-Jul-21	6d																							
	H-2415	Set Misc. Exterior Steel Awnings - H	10d	02-Jul-21	16-Jul-21	57d																							
	H-2550	Install Insulation and Roofing - H Roof Area 2 & Breezeway	15d	19-Jul-21	06-Aug-21	36d																							
	H-2425	Install Wood Plank Soffit	20d	09-Aug-21	07-Sep-21	50d																							
	Mechanical Equipment		30d	12-Jul-21	23-Aug-21	50d																							
	H-2605	Set Mechanical Equipment and Rough-In - Building H	30d	12-Jul-21	23-Aug-21	50d																							
	Building B		177d	06-Apr-21	20-Dec-21	21d																							
	Foundations to SOG		60d	06-Apr-21	30-Jun-21	70d																							
	B-1200	Backfill, Compact Building Subgrade & Layout Foundations	2d	06-Apr-21	07-Apr-21	5d																							
	Elevator Pit		21d	08-Apr-21	06-May-21	9d																							
	B-1220	Excavate Elevator Pit & Pour Mud Slab - B	3d	08-Apr-21	12-Apr-21	5d																							
	B-1230	Waterproof, FRP Elevator Pit - B	5d	13-Apr-21	19-Apr-21	9d																							
	B-1240	FRP Elevator Pit Walls - B	5d	20-Apr-21	26-Apr-21	9d																							
	B-1250	Cure & Prep Concrete Walls - B	5d	27-Apr-21	03-May-21	9d																							
B-1260	Waterproof Elevator Pit Walls - B	2d	04-May-21	05-May-21	9d																								
B-1270	Backfill Elevator Pit - B	1d	06-May-21	06-May-21	9d																								
Area 1A		55d	13-Apr-21	30-Jun-21	70d																								
B-1000	Excavate Foundations - B Area 1A	2d	13-Apr-21	14-Apr-21	5d																								
B-1010	FRP Wall Footings - B Area 1A	5d	15-Apr-21	21-Apr-21	5d																								
B-1020	CMU Starter Walls - B Area 1A	5d	22-Apr-21	28-Apr-21	5d																								
B-1040	Backfill & Compact Slab on Grade - B Area 1A	5d	29-Apr-21	05-May-21	5d																								

Kihei High School V0.0 Baseline Schedule						Date Printed: 15-Oct-20																							
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	B-1030	Install Below Slab Utilities - B Area 1A	5d	30-Apr-21	06-May-21	5d									■	Install Below Slab Utilities - B Area 1A													
	B-1050	VB & FRP Slab on Grade - B Area 1A	10d	07-May-21	20-May-21	5d									■	VB & FRP Slab on Grade - B Area 1A													
	Retaining Wall		43d	29-Apr-21	30-Jun-21	70d																							
	B-1055	Set and Grout CMU Retaining Wall - B Area 1A	7d	29-Apr-21	07-May-21	9d									■	Set and Grout CMU Retaining Wall - B Area 1A													
	B-1065	Waterproof & Backfill Retaining Wall - B Area 1A	5d	24-Jun-21	30-Jun-21	70d									■	Waterproof & Backfill Retaining Wall - B Area 1A													
	Area 1B		31d	15-Apr-21	27-May-21	5d																							
	B-1060	Excavate Foundations - B Area 1B	2d	15-Apr-21	16-Apr-21	8d									■	Excavate Foundations - B Area 1B													
	B-1070	FRP Wall Footings - B Area 1B	5d	22-Apr-21	28-Apr-21	5d									■	FRP Wall Footings - B Area 1B													
	B-1080	CMU Starter Walls - B Area 1B	5d	29-Apr-21	05-May-21	5d									■	CMU Starter Walls - B Area 1B													
	B-1100	Backfill & Compact Slab on Grade - B Area 1B	5d	06-May-21	12-May-21	5d									■	Backfill & Compact Slab on Grade - B Area 1B													
	B-1090	Install Below Slab Utilities - B Area 1B	5d	07-May-21	13-May-21	5d									■	Install Below Slab Utilities - B Area 1B													
	B-1110	VB & FRP Slab on Grade - B Area 1B	10d	14-May-21	27-May-21	5d									■	VB & FRP Slab on Grade - B Area 1B													
	Plaza Breezeway		7d	07-May-21	17-May-21	9d																							
	B-1120	Excavate Foundations - Breezeway	2d	07-May-21	10-May-21	9d									■	Excavate Foundations - Breezeway													
	B-1130	FRP Footings - Breezeway	5d	11-May-21	17-May-21	9d									■	FRP Footings - Breezeway													
	Level 1		29d	10-May-21	21-Jun-21	5d																							
	Area 1A		24d	10-May-21	14-Jun-21	5d																							
	B-1280	CMU Block at Elevator Shaft to L2- B	5d	10-May-21	14-May-21	9d									■	CMU Block at Elevator Shaft to L2- B													
	B-2000	Place, RI, Grout & Brace CMU Walls - B Area 1A	15d	21-May-21	14-Jun-21	5d									■	Place, RI, Grout & Brace CMU Walls - B Area 1A													
	Area 1B		15d	28-May-21	21-Jun-21	5d																							
	B-2220	Place, RI, Grout & Brace CMU Walls - B Area 1B	15d	28-May-21	21-Jun-21	5d									■	Place, RI, Grout & Brace CMU Walls - B Area 1B													
	Plaza Open Breezeway		7d	18-May-21	26-May-21	9d																							
	B-2100	FRP Columns - Breezeway	5d	18-May-21	24-May-21	9d									■	FRP Columns - Breezeway													
	B-1160	Backfill & Compact Slab on Grade - Breezeway	2d	25-May-21	26-May-21	9d									■	Backfill & Compact Slab on Grade - Breezeway													
	Level 2		50d	27-May-21	09-Aug-21	53d																							
	Area 2A		31d	07-Jun-21	21-Jul-21	8d																							
	B-2070	Shore, FRP Concrete Beams - B Area 2A	5d	07-Jun-21	14-Jun-21	8d									■	Shore, FRP Concrete Beams - B Area 2A													
	B-2010	Structural Steel Framing & Decking - B Area 2A	7d	15-Jun-21	23-Jun-21	8d									■	Structural Steel Framing & Decking - B Area 2A													
	B-2030	Rebar & MEP Rough-In Metal Decking - B Area 2A	3d	24-Jun-21	28-Jun-21	8d									■	Rebar & MEP Rough-In Metal Decking - B Area 2A													
	B-2050	Pour Suspended Slab - B Area 2A & Partial Breezeway	1d	29-Jun-21	29-Jun-21	8d									■	Pour Suspended Slab - B Area 2A & Partial Breezeway													
	B-2060	Place, RI, Grout & Brace CMU Walls - B Area 2A	15d	30-Jun-21	21-Jul-21	8d									■	Place, RI, Grout & Brace CMU Walls - B Area 2A													
	Plaza Open Breezeway		42d	27-May-21	28-Jul-21	56d																							
	B-2110	Shore, FRP Concrete Beams - Breezeway	10d	27-May-21	10-Jun-21	9d									■	Shore, FRP Concrete Beams - Breezeway													
	B-2120	Form & Rebar Walkway at 2A - Breezeway	10d	14-Jun-21	25-Jun-21	9d									■	Form & Rebar Walkway at 2A - Breezeway													
	B-3320	Form & Rebar Walkway at 2B - Breezeway	10d	07-Jul-21	20-Jul-21	13d									■	Form & Rebar Walkway at 2B - Breezeway													
	B-2130	Set Steel Columns - B Breezeway	1d	21-Jul-21	21-Jul-21	56d									■	Set Steel Columns - B Breezeway													
	B-2140	Waterproof & FRP to Underside of SOG - Breezeway	5d	22-Jul-21	28-Jul-21	56d									■	Waterproof & FRP to Underside of SOG - Breezeway													
	Area 2B		34d	22-Jun-21	09-Aug-21	53d																							
	B-3330	Shore, FRP Concrete Beams	10d	22-Jun-21	06-Jul-21	5d									■	Shore, FRP Concrete Beams													
	B-2230	Structural Steel Framing & Decking - B Area 2B	10d	07-Jul-21	20-Jul-21	5d									■	Structural Steel Framing & Decking - B Area 2B													
	B-2170	Rebar & MEP Rough-In Metal Decking - B Area 2B.1	3d	21-Jul-21	23-Jul-21	5d									■	Rebar & MEP Rough-In Metal Decking - B Area 2B.1													
	B-2190	Pour Suspended Slab - B Area 2B.1	1d	26-Jul-21	26-Jul-21	5d									■	Pour Suspended Slab - B Area 2B.1													
	B-3350	Rebar & MEP Rough-In Metal Decking - B Area 2B.2	5d	26-Jul-21	30-Jul-21	5d									■	Rebar & MEP Rough-In Metal Decking - B Area 2B.2													
	B-3310	CMU Block at Elevator Shaft to Roof - B	5d	27-Jul-21	02-Aug-21	35d									■	CMU Block at Elevator Shaft to Roof - B													
	B-3360	Place, RI, Grout & Brace CMU Walls - B Area 2B.1	10d	27-Jul-21	09-Aug-21	5d									■	Place, RI, Grout & Brace CMU Walls - B Area 2B.1													
	B-2150	FRP Exterior Plaza SOG - Breezeway	5d	29-Jul-21	04-Aug-21	56d									■	FRP Exterior Plaza SOG - Breezeway													
	B-3340	Pour Suspended Slab - B Area 2B.2 & Partial Breezeway	1d	02-Aug-21	02-Aug-21	5d									■	Pour Suspended Slab - B Area 2B.2 & Partial Breezeway													

Kihei High School V0.0 Baseline Schedule						Date Printed: 15-Oct-20																							
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
B-2200	Place, RI, Grout & Brace CMU Walls - B Area 2B.2	5d	03-Aug-21	09-Aug-21	5d																								
Roof		78d	22-Jul-21	10-Nov-21	9d																								
B-2400	Structural Steel Framing & Decking - B Low Roof 2A	10d	22-Jul-21	04-Aug-21	29d																								
B-3430	Set Elevator Hoist Beam - B	1d	03-Aug-21	03-Aug-21	35d																								
B-3431	Deck FRP Elevator concrete slab - B	5d	04-Aug-21	10-Aug-21	35d																								
B-2410	Install Insulation, TPO Roofing - B Low Roof 2A	15d	05-Aug-21	26-Aug-21	29d																								
B-2440	Structural Steel Framing & Decking - B Low Roof 2B.2	5d	05-Aug-21	11-Aug-21	39d																								
B-3370	Shore, FRP Concrete Beams - B Roof Area 2B.1	10d	10-Aug-21	24-Aug-21	5d																								
B-3432	Install Elevator Insulation, TPO Roofing - B	5d	11-Aug-21	17-Aug-21	35d																								
B-3390	CMU Block to Roof Rake BM Area 2B.1 - B	5d	25-Aug-21	31-Aug-21	5d																								
B-2450	Install Insulation, TPO Roofing - B Low Roof 2B.2	10d	27-Aug-21	10-Sep-21	29d																								
B-3391	FRP Rake Beam - B Roof Area	15d	01-Sep-21	22-Sep-21	5d																								
B-3380	Structural Steel Framing & Decking - B Roof Area 2B.1	15d	23-Sep-21	13-Oct-21	5d																								
B-2420	Roof Trellis Framing - B Roof Over 2A & 2B.2	20d	14-Oct-21	10-Nov-21	9d																								
B-2430	Install Insulation, Standing Seam Roof - B Roof Area 2B.1	15d	14-Oct-21	03-Nov-21	12d																								
Mechanical Equipment		30d	04-Nov-21	20-Dec-21	21d																								
B-2605	Set Mechanical Equipment and Rough-In - Building B	30d	04-Nov-21	20-Dec-21	21d																								
Building A		127d	27-Apr-21	27-Oct-21	71d																								
Foundations to SOG		33d	27-Apr-21	14-Jun-21	31d																								
Area A1		29d	27-Apr-21	07-Jun-21	20d																								
A-1000	Excavate Foundations - A Area 1A	4d	27-Apr-21	30-Apr-21	20d																								
A-1010	FRP Wall Footings - A Area 1	6d	03-May-21	10-May-21	20d																								
A-1020	CMU Starter Walls - A Area 1	5d	11-May-21	17-May-21	20d																								
A-1040	Backfill & Compact Slab on Grade - A Area 1	4d	18-May-21	21-May-21	20d																								
A-1030	Install Below Slab Utilities - A Area 1	5d	24-May-21	28-May-21	20d																								
A-1050	FRP Slab on Grade - A Area 1	5d	01-Jun-21	07-Jun-21	20d																								
Area A2 - Courtyard		29d	03-May-21	14-Jun-21	31d																								
A-2450	Excavate Foundations - A Area 2	4d	03-May-21	06-May-21	35d																								
A-2560	Excavate & Place HSS at Mechanical Enclosure	5d	07-May-21	13-May-21	46d																								
A-2460	FRP Footings - A Area 2	5d	11-May-21	17-May-21	33d																								
A-2500	FRP Column blockouts - A Area 2	2d	18-May-21	19-May-21	33d																								
A-2480	Backfill & Compact Slab on Grade - A Area 2	4d	24-May-21	27-May-21	31d																								
A-2470	Install Below Slab Utilities - A Area 2	5d	28-May-21	04-Jun-21	31d																								
A-2490	FRP Slab on Grade - A Area 2	5d	07-Jun-21	14-Jun-21	31d																								
Level 1		53d	08-Jun-21	24-Aug-21	64d																								
A-1100	Place, RI, Grout & Brace CMU Walls - A Area 1	15d	08-Jun-21	29-Jun-21	20d																								
A-1110	FRP Concrete Curbs & Column Blockouts - A Area 1	10d	27-Jul-21	09-Aug-21	64d																								
A-2520	FRP Concrete Curbs, Equipment Pads & Column Blockouts -	10d	10-Aug-21	24-Aug-21	64d																								
Roof		73d	30-Jun-21	13-Oct-21	81d																								
A-2400	Shore, FRP Concrete Beams - A Roof	8d	30-Jun-21	12-Jul-21	20d																								
A-2405	Structural Steel Framing & Decking - A Low Roof	10d	13-Jul-21	26-Jul-21	20d																								
A-2430	Install Insulation and Roofing - A Roof	15d	27-Jul-21	16-Aug-21	69d																								
A-2540	Structural Steel Framing & Decking - A High Roof	10d	27-Jul-21	09-Aug-21	64d																								
A-2415	Set Misc. Exterior Steel Awnings - A	10d	10-Aug-21	24-Aug-21	96d																								
A-2550	Install Insulation and Roofing - A Roof	15d	25-Aug-21	15-Sep-21	64d																								
A-2425	Install Wood Plank Soffit	20d	16-Sep-21	13-Oct-21	81d																								
Mechanical Equipment		30d	16-Sep-21	27-Oct-21	71d																								

Remaining Level of Effort

Actual Work

Actual Level of Effort

Remaining Work

Critical Remaining Wo...

Milestone

Page 10 of 22

NORDIC

PCL

CONSTRUCTION

Kihei High School V0.0 Baseline Schedule						Date Printed: 15-Oct-20																							
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep



Kihei High School V0.0 Baseline Schedule						Date Printed: 15-Oct-20																									
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022													
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
D-2120	FRP Sidewalk and Planters - Building D	8d	22-Oct-21	02-Nov-21	18d																										
D-1940	Install Aluminum Screen Wall Panels - Building D	10d	03-Nov-21	17-Nov-21	18d																										
D-2100	Install Irrigation and Landscaping - Building D	8d	18-Nov-21	01-Dec-21	18d																										
D-2051	Exterior Punchlist - Building D	10d	02-Dec-21	15-Dec-21	44d																										
Building H		87d	19-Jul-21	19-Nov-21	50d																										
H-4410	Install Mechanical Equipment Enclosure Trim - Building H	10d	24-Aug-21	07-Sep-21	50d																										
H-2110	Install Building Downspouts and Trim - Building H	8d	08-Sep-21	17-Sep-21	50d																										
H-2130	Grade and Complete U/G Lighting - Building H	5d	20-Sep-21	24-Sep-21	50d																										
H-4160	Apply Anti-Graffiti Sealant & Cure - Building H	10d	20-Sep-21	01-Oct-21	66d																										
H-4350	Excavate & Set Post for Security Fence - Building H	3d	20-Sep-21	22-Sep-21	65d																										
H-4360	Excavate & Set Posts for Screen Wal - Building H	3d	23-Sep-21	27-Sep-21	65d																										
H-4370	Install Metal Security Fence & Gates - Building H	5d	23-Sep-21	29-Sep-21	68d																										
H-2090	Install Large Trees Root Ball Bubbler Assembly - Building H	8d	27-Sep-21	06-Oct-21	50d																										
H-2120	FRP Sidewalk and Planters - Building H	8d	07-Oct-21	18-Oct-21	50d																										
H-1940	Install, Aluminum Screen Wall Panels - Building H	5d	19-Oct-21	25-Oct-21	50d																										
H-2100	Install Irrigation and Landscaping - Building H	8d	26-Oct-21	04-Nov-21	50d																										
H-2050	Exterior Punchlist - Building H	10d	05-Nov-21	19-Nov-21	50d																										
Play Court		70d	19-Jul-21	26-Oct-21	57d																										
H-2570	Excavate & Place Fence Posts at Playcourt	10d	19-Jul-21	30-Jul-21	57d																										
H-2580	Grade and Place Asphalt Concrete	10d	02-Aug-21	13-Aug-21	57d																										
H-2600	FRP Concrete Curb, Walkways and Hardscape	10d	16-Aug-21	30-Aug-21	57d																										
H-2590	Install Chainlink Fence & Gates	10d	31-Aug-21	14-Sep-21	57d																										
H-2620	Stripe and Finish Court	10d	15-Sep-21	28-Sep-21	57d																										
H-2610	Landscape at Play Court	20d	29-Sep-21	26-Oct-21	57d																										
Building B		57d	14-Oct-21	11-Jan-22	39d																										
B-2111	Install Building Downspouts and Trim - Building B	8d	14-Oct-21	25-Oct-21	8d																										
B-2115	Apply Anti-Graffiti Sealant & Cure - Building B	10d	26-Oct-21	08-Nov-21	29d																										
B-2125	Grade and Complete U/G Lighting - Building B	5d	26-Oct-21	01-Nov-21	8d																										
B-4380	Excavate & Set Fence Posts - Building B	5d	26-Oct-21	01-Nov-21	19d																										
B-2090	Install Large Trees Root Ball Bubbler Assembly - Building B	8d	02-Nov-21	12-Nov-21	8d																										
B-4390	Excavate & Set Posts for Screen Wal - Building B	5d	02-Nov-21	08-Nov-21	19d																										
B-4400	Install Chain Link Fence Encl. and Sec. Fenc. - Building B	7d	02-Nov-21	10-Nov-21	27d																										
B-2135	FRP Sidewalk and Planters - Building B	8d	15-Nov-21	24-Nov-21	8d																										
B-1940	Install Aluminum Screen Wall Panels - Building B	10d	29-Nov-21	10-Dec-21	8d																										
B-2145	Install Irrigation and Landscaping - Building B	8d	13-Dec-21	22-Dec-21	8d																										
B-2051	Exterior Punchlist - Building B	10d	23-Dec-21	11-Jan-22	39d																										
Building A		62d	16-Sep-21	15-Dec-21	0d																										
A-2111	Install Building Downspouts and Trim - Building A	8d	16-Sep-21	27-Sep-21	0d																										
A-2115	Apply Anti-Graffiti Sealant & Cure - Building A	10d	28-Sep-21	11-Oct-21	26d																										
A-2125	Grade and Complete U/G Lighting - Building A	5d	28-Sep-21	04-Oct-21	0d																										
A-2090	Install Large Trees Root Ball Bubbler Assembly - Building A	8d	05-Oct-21	14-Oct-21	3d																										
A-4410	Excavate & Set Fence Posts - Building A	4d	05-Oct-21	08-Oct-21	0d																										
A-4420	Excavate & Set Posts for Screen Wal - Building A	4d	11-Oct-21	14-Oct-21	13d																										
A-4430	Install Chain Link Fence Enclosure - Building A	7d	11-Oct-21	19-Oct-21	0d																										
A-2135	FRP Sidewalk and Planters - Building A	10d	20-Oct-21	02-Nov-21	0d																										

Kihei High School V0.0 Baseline Schedule						Date Printed: 15-Oct-20																							
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
A-1940	Install Aluminum Screen Wall Panels - Building A	10d	03-Nov-21	17-Nov-21	0d																								
A-2145	Install Irrigation and Landscaping - Building A	8d	18-Nov-21	01-Dec-21	0d																								
A-2051	Exterior Punchlist - Building A	10d	02-Dec-21	15-Dec-21	0d																								
Retaining Walls		113d	01-Apr-21	14-Sep-21	117d																								
Retaining Wall C		7d	01-Apr-21	12-Apr-21	117d																								
A2040	Excavate Retaining Wal C Footing	1d	01-Apr-21	01-Apr-21	117d																								
A2050	FRP Retaining Wall Footing C	2d	05-Apr-21	06-Apr-21	117d																								
A2060	FRP Retaining Wall C	4d	07-Apr-21	12-Apr-21	117d																								
Retaining Wall D		15d	13-Apr-21	03-May-21	117d																								
A1910	Excavate Curved Retaining Wal D Footing	3d	13-Apr-21	15-Apr-21	117d																								
A1920	FRP Stepped Retaining Wall Footing D	5d	15-Apr-21	21-Apr-21	117d																								
A1930	FRP Stepped Curved Retaining Wall D	10d	20-Apr-21	03-May-21	117d																								
Retaining Wall F		33d	04-May-21	21-Jun-21	165d																								
A1940	Excavate Retaining Wal F Footing	4d	04-May-21	07-May-21	117d																								
A5940	FRP Stepped Retaining Wall Footing F	5d	07-May-21	13-May-21	117d																								
A1960	FRP Stepped Retaining Wall F	15d	12-May-21	02-Jun-21	117d																								
A1970	7-Day Cure	5d	03-Jun-21	09-Jun-21	165d																								
A1980	Install Protection Board Wal F	7d	10-Jun-21	21-Jun-21	165d																								
Retaining Wall G		10d	03-Jun-21	17-Jun-21	117d																								
A1850	Excavate Retaining Wal G Footing	2d	03-Jun-21	04-Jun-21	117d																								
A1860	FRP Retaining Wall Footing G	3d	07-Jun-21	09-Jun-21	117d																								
A1870	FRP Retaining Wall G	5d	10-Jun-21	17-Jun-21	117d																								
Retaining Wall B		25d	18-Jun-21	23-Jul-21	147d																								
A2070	Excavate Curved Retaining Wal B Footing	3d	18-Jun-21	22-Jun-21	117d																								
A2080	FRP Stepped Retaining Wall Footing B	5d	22-Jun-21	28-Jun-21	117d																								
A2090	FRP Stepped Retaining Wall B	10d	25-Jun-21	09-Jul-21	117d																								
A2100	7-Day Cure	5d	12-Jul-21	16-Jul-21	147d																								
A2110	Install Protection Board Wal B	5d	19-Jul-21	23-Jul-21	147d																								
Retaining Wall J		8d	12-Jul-21	21-Jul-21	117d																								
A2150	Excavate Retaining Wal J Footing	1d	12-Jul-21	12-Jul-21	117d																								
A2160	FRP Retaining Wall Footing J	2d	13-Jul-21	14-Jul-21	117d																								
A2170	FRP Retaining Wall J	5d	15-Jul-21	21-Jul-21	117d																								
Retaining Wall H		10d	22-Jul-21	04-Aug-21	117d																								
A2120	Excavate Curved Retaining Wal H Footing	2d	22-Jul-21	23-Jul-21	117d																								
A2130	FRP Curved Retaining Wall Footing H	3d	26-Jul-21	28-Jul-21	117d																								
A2140	FRP Curved Retaining Wall H	5d	29-Jul-21	04-Aug-21	117d																								
Retaining Wall A		27d	05-Aug-21	14-Sep-21	117d																								
A1990	Excavate Retaining Wal A Footing	3d	05-Aug-21	09-Aug-21	117d																								
A2000	FRP Stepped Retaining Wall Footing A	4d	10-Aug-21	13-Aug-21	117d																								
A2010	FRP Stepped Retaining Wall A	10d	16-Aug-21	30-Aug-21	117d																								
A2020	7-Day Cure	5d	31-Aug-21	07-Sep-21	117d																								
A2030	Install Protection Board Wall A	5d	08-Sep-21	14-Sep-21	117d																								
Retaining Wall E		10d	31-Aug-21	14-Sep-21	117d																								
A1880	Excavate Retaining Wal E Footing	2d	31-Aug-21	01-Sep-21	117d																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Wo...

◆

 Milestone

◆ Milestone

Page 18 of 22

NORDIC

CONSTRUCTION

PCL

Kihei High School V0.0 Baseline Schedule						Date Printed: 15-Oct-20																							
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	A1890	F/R/P Retaining Wall Footing E	3d	02-Sep-21	07-Sep-21	117d																							
	A1900	F/R/P 8" Retaining Wall E 55 ft	5d	08-Sep-21	14-Sep-21	117d																							
	A2180	Retaining Walls Complete	0d		14-Sep-21	117d																							
Irrigation Well		85d	08-Apr-21	09-Aug-21	69d																								
IW-1011	FRP Wellhead at Well 1 & 2	5d	08-Apr-21	14-Apr-21	69d																								
IW-1040	Excavate, Place & Backfill U/G Tank Utilities	5d	15-Apr-21	21-Apr-21	69d																								
IW-1050	Build Up & Compact Tank Pad	5d	22-Apr-21	28-Apr-21	69d																								
IW-1060	FRP Radius Tank Foundation	5d	29-Apr-21	05-May-21	69d																								
IW-1070	Strip, Backfill & Compact U/S of Tank Pad	5d	06-May-21	12-May-21	69d																								
IW-1080	FRP Tank Pad	5d	13-May-21	19-May-21	69d																								
IW-1081	FRP Site Equipment Pads	5d	20-May-21	26-May-21	69d																								
IW-1090	7-day Slab Cure	7d	20-May-21	28-May-21	69d																								
IW-1082	Finish Grading	5d	27-May-21	03-Jun-21	69d																								
IW-1092	Set Tank	3d	01-Jun-21	03-Jun-21	69d																								
IW-1100	Waterproof Tank Pad	5d	04-Jun-21	10-Jun-21	69d																								
IW-1110	Set Electrical Equipment, Enclosure & Circuits	20d	04-Jun-21	02-Jul-21	69d																								
IW-1120	Install Chain-Link Fence & Gates Well 1 & 2	15d	14-Jun-21	02-Jul-21	69d																								
IW-1091	MEP Final Device Connection	5d	06-Jul-21	12-Jul-21	69d																								
IW-1130	MEP Startup, Testing & Comissioning	20d	13-Jul-21	09-Aug-21	69d																								
IW-1150	Ready for Landscaping	0d		09-Aug-21	69d																								
Walkways, Plaza & Courtyards		207d	01-Apr-21	03-Feb-22	23d																								
Learning Stairs at Building D		125d	01-Apr-21	30-Sep-21	105d																								
Seat Retaining Walls		73d	01-Apr-21	16-Jul-21	34d																								
A1500	Exc, FRP Shade Canopy Footing	5d	01-Apr-21	08-Apr-21	34d																								
A1510	Backfill & Grade Canopy Footings	5d	09-Apr-21	15-Apr-21	34d																								
A1230	Grade & Complete U/G Utilities Area 1	3d	16-Apr-21	20-Apr-21	34d																								
A1240	FRP Retaining Wall Footings Area 1	5d	21-Apr-21	27-Apr-21	34d																								
A1250	FRP Retaining Wall Mono w/ Seat Area 1	8d	28-Apr-21	07-May-21	34d																								
A5660	Strip & Backfill to U/S of Astroturf Area 1	3d	10-May-21	12-May-21	34d																								
A1270	Rough-in Area Drains Area 1	2d	13-May-21	14-May-21	34d																								
A1280	Grade & Complete U/G Utilities Area 2	3d	17-May-21	19-May-21	34d																								
A1290	FRP Retaining Wall Footings Area 2	5d	20-May-21	26-May-21	34d																								
A5670	FRP Retaining Wall Mono w/ Seat Area 2	8d	27-May-21	08-Jun-21	34d																								
A1310	Strip & Backfill to U/S of Astroturf Area 2	3d	09-Jun-21	14-Jun-21	34d																								
A1320	Rough-in Area Drains Area 2	2d	15-Jun-21	16-Jun-21	34d																								
A5680	Grade & Complete U/G Utilities Area 3	3d	17-Jun-21	21-Jun-21	34d																								
A5690	FRP Retaining Wall Footings Area 3	5d	22-Jun-21	28-Jun-21	34d																								
A5700	FRP Retaining Wall Mono w/ Seat Area 3	8d	29-Jun-21	09-Jul-21	34d																								
A5710	Strip & Backfill to U/S of Astroturf Area 3	3d	12-Jul-21	14-Jul-21	34d																								
A5720	Rough-in Area Drains Area 3	2d	15-Jul-21	16-Jul-21	34d																								
Stair Structure		42d	19-Jul-21	16-Sep-21	105d																								
A1400	Grade & Complete U.G Utilities	3d	19-Jul-21	21-Jul-21	34d																								
A1410	FRP Stair Treads & Landings Area 1	5d	22-Jul-21	28-Jul-21	34d																								
A1420	Strip and Backfill for Astroturf Area 1	3d	29-Jul-21	02-Aug-21	34d																								
A1430	FRP Stair Treads & Landings Area 2	5d	03-Aug-21	09-Aug-21	34d																								
A1440	Strip and Backfill for Astroturf Area 2	3d	10-Aug-21	12-Aug-21	34d																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Wo...

Milestone

Page 19 of 22

NORDIC

PCL

CONSTRUCTION

Activity ID		Activity Name	Duration	Start	Finish	Total Float	2021												2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
							Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
1	A1450	FRP Stair Treads & Landings Area 3	5d	13-Aug-21	19-Aug-21	34d																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

Kihei High School V0.0 Baseline Schedule										Date Printed: 15-Oct-20																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
	P-1230	Install Curbs, Sidewalks & Misc Structures - Driveways A, F, & B	10d	30-Dec-21	14-Jan-22	0d																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

Kihei High School V0.0 Baseline Schedule						Date Printed: 15-Oct-20																							
Activity ID	Activity Name	Duration	Start	Finish	Total Float	2021												2022											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	A1730	Prep Sub Grade & Compact Walkway Pad	1d	01-Sep-21	01-Sep-21	66d																							
	A1740	Grade & Complete U/G Utilities	3d	03-Sep-21	08-Sep-21	66d																							
	A1750	Layout Curved Walkway Spread Footings	1d	14-Sep-21	14-Sep-21	66d																							
	A1760	FRP Walkway Spread Footings	6d	15-Sep-21	22-Sep-21	66d																							
	A1780	Backfill, Compact Walkway Slab Sub Grade	1d	23-Sep-21	23-Sep-21	66d																							
	A1790	FRP Curved Walkway Slab Thk'n Edge	5d	24-Sep-21	30-Sep-21	66d																							
	A1800	Backfill for Hardscape	2d	01-Oct-21	04-Oct-21	66d																							
	A1810	Install Walkway Structural Steel	5d	05-Oct-21	11-Oct-21	66d																							
	A1820	Apply Bituminous Coating & Pour Block-outs	2d	12-Oct-21	13-Oct-21	66d																							
	A1830	Install Walkway T&G & Blocking	5d	14-Oct-21	20-Oct-21	66d																							
	A1840	Install Insulation, TPO Roofing	5d	21-Oct-21	27-Oct-21	66d																							
	A6170	Misc. Site Finishes	20d	28-Oct-21	29-Nov-21	66d																							
	Testing and Inspections		45d	09-Mar-22	13-May-22	0d																							
A3680	All Major Scope Complete	0d		09-Mar-22	0d																								
A3760	Final Landscape and Hardscape	20d	10-Mar-22	07-Apr-22	0d																								
A3660	Final Punchlists, Testing and Inspections	25d	08-Apr-22	13-May-22	0d																								
A3670	Substantial Completion	0d		13-May-22	0d																								